

EAST AYRSHIRE COUNCIL

DEVELOPMENT SERVICES COMMITTEE – 20 MAY 2003

FINAL MEASUREMENTS ON CONTRACTS

Report by the Director of Development Services

1. PURPOSE OF REPORT

1.1 To inform Members on final measurements for contracts.

2. PROJECTS AND TENDERS

2.1 Final measurements on a number of Council tenders have now been agreed with contractors concerned. Details of the final measurement for the Kilmarnock and Cumnock Bus Station refurbishments are detailed below:

Contractor	Accepted Tender £	Final Certificate £	Saving £
Central Building Contractor	533,570.64	484,925.50	48,645.10

2.2 The indicated saving is due to contingencies and dayworks not being used and the remeasurement of provisional items.

3. FINANCIAL IMPLICATIONS

3.1 The cost of the works has been provided from approved budgets.

4. LEGAL IMPLICATIONS

4.1 This report is presented in terms of Section 18(4)(a) of the Council's Standing Orders Relating to Contracts.

5. POLICY IMPLICATIONS

5.1 Nil

6. RECOMMENDATION

6.1 It is recommended that the Committee note the terms of the report.

Stephen Chorley

Director of Development Services

SC/KM

9/5/03

LIST OF BACKGROUND PAPERS

Nil

For further information on the contents of this report contact Keith Orton, Principal Engineer. Tel. 01563 576310.

Implementation Officer: Stephen Chorley