

EAST AYRSHIRE COUNCIL

DEVELOPMENT & PROPERTY SERVICES COMMITTEE – 11 JANUARY 2006

BRIDGE STRENGTHENING AND CULVERT REPLACEMENT PROGRAMME FOR 2004/05

Report by Executive Director of Development and Property Services

1 PURPOSE OF REPORT

- 1.1 To advise the Committee of the out-turn costs of the bridge strengthening and culvert replacement schemes undertaken in 2004/05.

2. BACKGROUND

- 2.1 At its meeting on 14 December 2004 the Committee approved the Revised Bridge Strengthening and Culvert Replacement Programme for 2004/05.

3. PROGRESS AND OUT-TURN COSTS

- 3.1 The works were designed and supervised, according to the programme, under the Roads Divisions QA procedures. The contracts were procured in accordance with the Council's Standing Orders Relating to Contracts.

The out-turn costs to the individual schemes are shown in Appendix 1 to this report.

4. FINANCIAL IMPLICATIONS

- 4.1 The works were paid for out of the Roads Capital Allocation for 2004/05.

5. LEGAL IMPLICATIONS

- 5.1 None.

6. COMMUNITY PLAN IMPLICATIONS

- 6.1 The works contributed to the accessibility, safety and social inclusion objectives of the Community Plan.

7. RECOMMENDATIONS

- 7.1 The Committee is requested to note the Report.

James Lavery
Executive Director of Development and Property Services

06 December 2005
SG/SC/YK

BACKGROUND PAPERS – Appendix 1

For further information on the contents of this report please contact Sandy Gillatt
on 01563 555734

Implementing Officer: Sandy Gillatt

APPENDIX 1

ROADS & STRUCTURES DESIGN CAPITAL PROGRAMME FOR 2004/05

BRIDGE STRENGTHENING AND CULVERT REPLACEMENT PROGRAMME

FINAL MEASUREMENTS ON CONTRACTS

Contract Title	Contractor	Accepted Tender/Quotation		Completion Date	Amount of Final Measurement	Contract (Saving)/ Overspend	Explanation
		Date	Amount				
Mosshouse Bridge, Cronberry – Emergency Reconstruction	WI & A Gilbert	18/5/04	£50,000	10/8/04	£49,218.23	(£781.77)	Emergency works as reported to the Development and Property Services Committee on 19/1/05
B741, Dalmellington, New Cumnock Road, Peat Burn Culvert – Replacement of failed headwall and bank protection works	WI & A Gilbert	29/3/05	£10,800	19/4/05	£12,176.50	£1,376.50	An addition due to the provision of additional armour rock protection.
Dalricket Road near Dalleagles, Lane Burn Culvert – Infilling of disused propped culvert	Kelburne Construction Ltd.	5/3/05	£5,455	5/3/05	£5,455	-	Works carried out in accordance with quotation
Woodhead Road, Newmilns – Heads Burn Culvert Replacement of invert and strengthen scoured abutments	East Ayrshire Council, Roads Contract	7/3/05	£4,945.03	18/3/05	£5,305.90	£360.87	An addition due to the provision of additional protection works

