

EAST AYRSHIRE COUNCIL

COMMUNITY SERVICES COMMITTEE – 30 MAY 2001

FINAL MEASUREMENT – ERECTION AND DISMANTLING OF SEASONAL STREET AND TREE LIGHTING 2000/2001 PROGRAMME

Report by Director of Community Services

1. PURPOSE OF REPORT

- 1.1 The purpose of this report is to provide information on final measurements for the contract to erect and dismantle seasonal street and tree lighting.

2. BACKGROUND/CONSIDERATIONS

- 2.1 The tender for the above project was accepted on 20 October 2000 for work to be carried out by John Girvan and Sons Ltd., 26 Wellington Square, Ayr.

- 2.2 The final measurement for the contract is as follows:-

Accepted tender	£32,743.63
Amount of final certificate	<u>£28,727.86</u>
Contract Saving	£ 4015.77

- 2.3 The above represents a saving of £4015.77 which is due to contingency sums not being expanded, together with savings in provisional items. It does not, however, include capital costs associated with the lights, trees or energy costs.

3. FINANCIAL IMPLICATIONS

- 3.1 All costs were met from existing budgets.

4. LEGAL AUTHORITY/IMPLICATIONS

- 4.1 This report is presented in terms of paragraph 18 (4) (a) of the Council's Standing Orders relating to contracts.

5. POLICY IMPLICATIONS

5.1 Nil.

6. CONCLUSIONS

6.1 The final cost of the work involved represented a saving on the contract sum.

7. RECOMMENDATIONS

7.1 The Committee is asked to note this report.

William Stafford
Director of Community Services

9 May 2001

WS/JS

LIST OF BACKGROUND PAPERS

Nil

Implementation Officer – john.griffiths@east-ayrshire.gov.uk

AGENDA