

AYRSHIRE SHARED SERVICE JOINT COMMITTEE

4 JUNE 2021

Report by the Interim Head of Ayrshire Roads Alliance

SUBJECT: ROADWORKS PROGRAMME 2021/22

PURPOSE OF REPORT

1. The purpose of this report is to advise the Joint Committee of work completed through the roads improvement programmes within East Ayrshire and South Ayrshire for financial year 2021-2022.

RECOMMENDATIONS

2. It is recommended that Joint Committee:
 - (i) Notes the Ayrshire Roads Alliance works completed 2021/22,
 - (ii) Otherwise, notes the contents of this Report.

BACKGROUND

3. The budget allocation for East and South Ayrshire Councils Roads Investment Programme for FY 2021/22 can be seen in tables 1 and 2 below respectively.

Programme Area	Budget (£m)
Carriageway Resurfacing	4.240
Footway Resurfacing	0.150
Street Lighting	0.215
Traffic & Road Safety	0.315
Structures (Bridges & Culverts)	3.000
Cycling, Walking & Safer Routes	0.534
Smarter Choices, Smarter Places	0.172
Sustrans	0.100
SPT	1.440
Total	10.166

Table 1: East Ayrshire Council Roads Investment Programme 2021/22

Programme Area	Budget (£m)
Carriageway & Footway Resurfacing	5.475
Structures (Bridges & Culverts)	0.423
Street Lighting	0.412
20mph Rural Villages	0.260

Traffic Signals	0.355
LED Replacement	0.914
Girvan Harbour	0.285
Girvan HGV	0.198
Cycling, Walking & Safer Routes	0.493
Smarter Choices, Smarter Places	0.103
Spaces for People	0.510
Places for Everyone	0.710
SPT	0.500
Total	10.638

Table 2: South Ayrshire Council Roads Investment Programme 2021/22

DETAIL

- The programmes for FY 21/22 are contained within Appendices One and Two.

Resurfacing

- The roads improvement programmes for FY 21/22 commenced in April with some early improvement works completed. Significant work is ongoing at this time to design and programme this year's works in tandem with managing our teams and contractors in completing this work.
- As per previous years bids have been made for timber transport funding as part of this year's road improvement programme. At the time of writing official confirmation has not been received.

Street Lighting

- In addition to the lighting improvement and LED replacement programmes additional full lighting replacement works have been agreed in Prestwick and Girvan to replace some older installations and align with the appropriate BS5489 /EN 13201 lighting categories. The remaining balance of LED budget will be allocated to resurfacing and schemes are being identified for this additional spend.

Electric Vehicle Infrastructure

- The electric vehicle charging infrastructure programme has been included within Appendix One and Two for South and East Ayrshire respectively, with the number of public chargers installed to date is included at Appendix 3. EV charger funding from Transport Scotland has for 2021-22 has yet to be confirmed at the time of writing and will be updated in future reports. South Ayrshire Council EV strategy was submitted to Leadership on 25 May 2021 for approval and East Ayrshire Council EV strategy will go before Cabinet prior to recess.

Structures

10. On Christmas Eve 2020, the Scottish Environment Protection Agency (SEPA) confirmed that it was responding to a significant cyber-attack affecting its contact centre, internal systems, processes and communications. They lost access to most of their IT systems, including their email system. Five months on their organisation is still severely affected and they are still unable to receipt new applications for Controlled Activity Regulations (CAR) Licences.
11. Many of the bridge projects that we undertake require works to be undertaken within the watercourse and depending on what the works involve we often require a licence to be obtained. SEPA has 4 months to determine a licence application and they usually take this time. Other constraints, such as fish spawning season can also restrict when you can work in the watercourse. There are a number of projects where a CAR application is ready for submission but the inability to submit it to SEPA is likely to mean the project will incur delay. Where possible other projects that do not require a CAR Licence will be brought forward.
12. Land acquisition and/or access agreements are often required for bridge related projects and can cause delay to the projects. A number of projects are currently near tender ready but are being delayed due to land related issues. ARA are actively working with the Council's Estates and Legal teams in all of these projects but land acquisition can be a very challenging and resource intense activity. Again, where possible, projects that do not require land acquisition or formal legal access agreements will be brought forward.

Traffic & Transportation

13. Since the previous update further progress has been made on a number of projects and agreement has been reached where necessary to roll grant funding provision into the new financial year to complete the remaining projects. The focus of these projects will continue to be improvements to our roads and infrastructure to improve journeys and increase safety measures where required. Work has now commenced on the preparation of Active Travel Strategy for East Ayrshire. This will follow a similar approach to the Active Travel Strategy development for South Ayrshire also being coordinated by ARA.

POLICY/COMMUNITY PLANNING ISSUES

14. A well -maintained road network will contribute to achieving the Community Plan objectives in relation to Economy & Skills and Safer Communities to maintain good access to our communities within East Ayrshire.
15. The matters referred to in this report contribute to the South Ayrshire Council strategic objective of 'Enhanced Environment through Social, Cultural and Economic Activities' and within that to the outcome of 'Work with partners to improve roads and other infrastructure, to encourage house building and business investment that sustains local communities'.

LEGAL IMPLICATIONS

16. By virtue of the relevant statutory provisions, principally detailed within the Roads (Scotland) Act 1984, the Council as local roads authority is required to manage and maintain all publicly adopted roads within its area other than those which are maintained and managed by the Scottish Ministers.

HUMAN RESOURCES IMPLICATIONS

17. The work programmes have direct impact on human resources and the Alliance will ensure all works are suitably resourced to maintain satisfactory progress.

EQUALITY IMPACT IMPLICATIONS

18. An equality impact assessment is not needed because the proposal does not have a differential impact on any of the protected characteristics.

FINANCIAL IMPLICATIONS

19. The Ayrshire Roads Alliance will deliver the strategic and local services as stated in the Service Plan. The budget is provided by East Ayrshire Council, South Ayrshire Council, and other external organisations. Appropriate scrutiny arrangements are in place to manage these budgets.

RISK IMPLICATIONS

20. The Ayrshire Roads Alliance Risk Register is reviewed and presented to very Joint Committee.
21. The Works Programmes, Service Plan and the Risk Register do not expose either Council to an increased risk as they have been developed from existing budgets and existing service commitment.

TRANSFORMATION STRATEGY

22. This Report aligns with the following design principle stated in the "Transformation Strategy 2017-2022".
 - "Maximum value for our communities", by ensuring the various elements of the Ayrshire Roads Alliance improves transport provision throughout East Ayrshire.

BACKGROUND PAPERS

East Ayrshire Council Cabinet Report – 2021/22 Roads Asset Management Plan – Investment and Programme - 31 March 2021

South Ayrshire Council Road Improvement Plan 2021/22 - 24 April 2021

LIST OF APPENDICES

Appendix 1 - South Ayrshire Council Programme of Works 2020/21

Appendix 2 - East Ayrshire Council Programme of Works 2020/21

Appendix 3 – EV Infrastructure

Person to Contact:

Kevin Braidwood, Interim Head of Ayrshire Roads Alliance

Tel. No. 01563 503164

E- mail: kevin.braidwood@ayrshireroadsalliance.org

Implementation Officer:

Kevin Braidwood, Interim Head of Ayrshire Roads Alliance

Tel. No. 01563 576441

E- mail: kevin.braidwood@ayrshireroadsalliance.org

Appendix 1 - South Ayrshire Council Programme of Works

Carriageway Structural Maintenance Programme 2021/22

Route No	Town	Description	Work Type	Estimated Cost	Cost to Date	Variance +/-	Comments	Status
C93	By Symington	Knockendale	C/way Surface Dress	£23,888				Awarded
U98	By Monkton	Corraith	C/way Surface Dress	£37,538				Awarded
B744	By Tarbolton	Tarbolton to Boundary	C/way Surface Dress	£16,464				Awarded
C74	By Ayr	McNairston	C/way Surface Dress	£33,360				Awarded
C58	By Kirkmichael	Ballochbroe	C/way Surface Dress	£25,368				Awarded
C101	By Old Dailly	Cairnhill	C/way Surface Dress	£25,310				Awarded
U66	By Barr	South Balloch	C/way Surface Dress	£26,488				Awarded
C13	By Old Dailly	Assel Road	C/way Surface Dress	£51,783				Awarded
U93	By Drongan	Milmanoch Road	C/way Resurfacing	£5,000	£0	£-5,000	Revenue	Complete
C21	By Coylton	Craigs Road	C/way Resurfacing	£154,000	£45,963	£-108,036	Revenue	Complete
U99	By Symington	Dundonald/Symington	C/way Resurfacing	£108,107	£76,416	£-31,691	Revenue	Complete
U115	By Coylton	Barbieston	C/way Resurfacing	£28,000	£10,783	£-17,217	Revenue	Complete
C115	By Tarbolton	Parkmill Road	C/way Resurfacing	£61,600			Revenue	Awarded
C114	By Failford	Largie Road	C/way Resurfacing	£67,200			Revenue	Awarded
C74	By Ayr	Macnairston Road	C/way Resurfacing	£70,000			Revenue	Awarded
B744	By Tarbolton	Tarbolton to Boundary	C/way Resurfacing	£127,050			Revenue	Awarded
A719	By Tarbolton	Failtoll Crossroads	C/way Resurfacing	£84,315			Revenue	Design
A719	By Tarbolton	Failtoll Crossroads	C/way Resurfacing	£211,554			Revenue	Design
A759	By Troon	Loans Dundonald	C/way Resurfacing	£225,351			Revenue	Design
B743	Mossblown	Ayr/Mossblown	C/way Resurfacing	£114,240			Revenue	
B744	By Annbank	Belston Annbank	C/way Resurfacing	£116,550			Revenue	
B744	By Annbank	Belston Annbank	C/way Resurfacing	£56,700			Revenue	
B742	By Coylton	Coylton Annbank	C/way Resurfacing	£138,600			Revenue	
UNCL	Ayr	Carrick Avenue	C/way Resurfacing	£72,105				Awarded
UNCL	Ayr	St Phillans Avenue	C/way Resurfacing	£159,111				Awarded
UNCL	Ayr	Dalmilling Drive	C/way Resurfacing	£51,360				Awarded
UNCL	Prestwick	Kyle Street	C/way Resurfacing	£38,700				Awarded
A713	By Ayr	A713	C/way Resurfacing	£124,775				Design
A70	Coylton	A70 Coylton	C/way Resurfacing	£90,520				Design

Uncl	Troon	Deveron Road	C/way Resurfacing	£54,000				Design
U98	Symington	Main Street	C/way Resurfacing	£97,500				Design
UNCL	Prestwick	Briarhill Road	C/way Resurfacing	£85,950				
UNCL	Prestwick	Ardfin Road	C/way Resurfacing	£119,700				
Uncl	Ayr	Taylor Street	C/way Resurfacing	£77,958				
A719	Ayr	Fort Street	C/way Resurfacing	£27,930				
A719	Ayr	South Harbour Street	C/way Resurfacing	£17,250				
UNCL	Ayr	Laughlanglen	C/way Resurfacing	£89,280				
C60	By Maybole	Ladycross Road	C/way Resurfacing	£115,500				Design
C122	By Minishant	School Road	C/way Resurfacing	£65,649				Design
B741	By Dailly	Dailly Straiton (STTS)	C/way Resurfacing	£68,670				
C45	Ballantrae	Heronsford Road	C/way Resurfacing	£49,735				
U25	Dailly	Delamford	C/way Resurfacing	£84,000				On Site
C29	By Maybole	North Water of Girvan	C/way Resurfacing	£109,200				Design
U56	Girvan	Golf Course Road	C/way Resurfacing	£35,840				Awarded
U37	Barr	Changue Road	C/way Resurfacing	£11,984	£10,928	-£1,056		Complete
U27	By Crosshill	Deil's Elbow (STTS)	C/way Resurfacing	£51,660				
B741	By Straiton	Dalmellington Rd (STTS)	C/way Resurfacing	£93,725				
B7035	By Dailly	South Water of Girvan (STTS)	C/way Resurfacing	£504,000				
B741	By Old Dailly	Girvan Dailly (STTS)	C/way Resurfacing	£115,920				
A719	By Maidens	Maidens Ayr	C/way Resurfacing	£103,740				Design
A719	By Dunure	Maidens Ayr	C/way Resurfacing	£75,117				Design
A719	By Maybole	Maidens Ayr	C/way Resurfacing	£98,572				Design
A719	Ayr	Dunure Road	C/way Resurfacing	£43,400				Design
B7024	By Maybole	Maybole/Alloway	C/way Resurfacing	£158,400				
B742	By Maybole	Nether Culzean Dalrymple Rd	C/way Resurfacing	£84,315				
B7035	Girvan	Glendoune Houdston Road	C/way Resurfacing	£50,400				
Uncl	Girvan	Carrick Street	C/way Resurfacing	£22,250				
C29	Maybole	Coral Glen	C/way Resurfacing	£89,838				Design
C46	Maybole	Kirkmichael Road	C/way Resurfacing	£38,471				Design
Uncl	Crosshill	Carrick Drive	C/way Resurfacing	£54,462				Design
		Estimated Total		£5,039,452	£144,090	-£163,000		

Footway Programme 2021/22

Route No	Town	Description	Work Type	Estimated Cost	Cost to Date	Variance +/-	Comments	Status
Uncl	Ayr	Mount Charles Crescent	F/way Reconstruction	£55,890				
Uncl	Dundonald	Castle Drive	F/way Reconstruction	£14,914				
U98	Symington	Main Street	F/way Reconstruction	£16,416				
Uncl	Troon	Gillies Street	F/way Reconstruction	£18,642				
Uncl	Troon	Fullarton Crescent	F/way Reconstruction	£6,707				
Uncl	Troon	Polo Avenue	F/way Reconstruction	£7,249				
B744	Tarbolton	Burns Street	F/way Reconstruction	£9,180				
C146	Ayr	McCalls Avenue	F/way Reconstruction	£52,920				
Uncl	Ayr	Falkland Place	F/way Reconstruction	£6,580				
Uncl	Prestwick	Craigie Street	F/way Reconstruction	£9,902				
Uncl	Ayr	Arthur Street	F/way Reconstruction	£25,709				
A70	Ayr	Holmston Road	F/way Reconstruction	£10,800				
Uncl	Ayr	Southpark Road	F/way Reconstruction	£35,640				
Uncl	Ayr	Abbots Way	F/way Reconstruction	£46,440				
Uncl	Ayr	Kersepark	F/way Reconstruction	£40,500				
A714	Barrhill	Main Street	F/way Reconstruction	£10,440				
B734	Colmonell	Main Street	F/way Reconstruction	£20,906				
B7023	Crosshill	King Street	F/way Reconstruction	£23,460				
C151	Dailly	Woodside	F/way Reconstruction	£6,996				
Uncl	Girvan	Dowhill Road	F/way Reconstruction	£16,740				
		Estimated Total		£436,031				

Lighting Programme 2021/22

Project	Description	Budget Type	Status	Start Date	End Date	Contractor	Budget	Cost Estimate	Comments
Ayr, Masonhill Area Phase 2	Lighting Replacement	Capital	Awarded	TBC		McGivney Constn.		80k	
Ayr, Kings Court and Philip Square Area	Lighting Replacement	Capital	Design	TBC		TBC		74k	
Ayr, James Street and Area	Lighting Replacement	Capital	Design	TBC		TBC		95k	

Additional Lighting Projects

Project	Description	Budget Type	Status	Start Date	End Date	Contractor	Budget	Cost Estimate	Comments
Prestwick, Burgh Road and Area	Lighting Replacement	Capital	Design	TBC		TBC		42k	
Prestwick, Langcroft Avenue and Blackford Crescent	Lighting Replacement	Capital	Design	TBC		TBC		44k	
Girvan, Maple Drive and Cherry Drive Area	Lighting Replacement	Capital	Design	TBC		TBC		51k	

LED Lighting Programme 2021/22

Town	Description	Programmed Date
Ayr	Completion of outstanding units	October 2020 - March 2022
Prestwick	Completion of outstanding units	April - March 2022
Tron	Completion of outstanding units	August - March 2022
Rural Villages	Completion of outstanding units	April – March 2022

EV Charging Infrastructure Programme 2021/22

	Grant Award	Location	EV Charger type	Stage	Status
Transport Scotland (ChargePlaceScotland)	£75,000 (from FY 20/21)	Burnside Rd car park, Monkton	1 x 22kW fast charger	Works Completed	Chargers will be commissioned in June 2021.
		Academy St, Troon	1 x 50kW rapid charger		
		Lodge Rd car park, Turnberry	1 x 50kW rapid charger		

Further grant funding awaited from ChargePlace Scotland for FY 21/22

Sustrans - Cycle Shelter Fund	£25,000	£25,000	Funding for the supply and installation for school cycle shelters	Supply and Install	Bid pending – fund not currently open			Installation programmed
Smarter Choices, Smarter Places	£103,000	£103,000	Active Travel Hub, Ayr	Ongoing Project Delivery	Confirmed			Ongoing
Cycling, Walking, Safer Routes (CWSR)	£493,000	£493,000	To provide match funding to a number of the projects listed above	Various	Confirmed			Ongoing
Estimated Total		£1,831,483						

Traffic and Transportation Signal Replacement 2021/22

Signal No	Town	Description	Work Type	Estimated Cost	Costs to Date	Variance +/-	Comment	Status
	Ayr	Whitlets Road near Glenmuir Place	Replacement	£30,000				To be progressed
	Ayr	Craigie Road/ Craigie Way	Replacement	£20,000				To be progressed
	Ayr	Castlehill Road/ Chalmers Road	Replacement	£20,000				Civils work to be programmed
	Monkton	Main Street	Replacement	£25,000				To be progressed
	Ayr	Racecourse Road/ Doonfoot Road	Replacement	£25,000				Purchase of kit only in current FY – civils work to install in 22/23
		Total		£120,000				

20MPH Schemes 2021/22

Village	Description	Work	Estimated	Costs to Date	Variance	Comment	Status
		Type	Cost		+/-		
Barrhill	Introduction of new speed limits	New Install	£10,000			Signing and lining works by ARA's DLO, electronic signage by TWM under existing contract	Works Programmed
Colmonell	Introduction of new speed limits	New Install	£10,000			Signing and lining works by ARA's DLO, electronic signage by TWM under existing contract	Works Programmed
Dailly	Introduction of new speed limits	New Install	£25,000			Signing and lining works by ARA's DLO, electronic signage by TWM under existing contract, physical works to be undertaken by DLO or tendered through TRIPS framework	Works Programmed
Maidens	Introduction of new speed limits	New Install	£10,000			Signing and lining works by ARA's DLO, electronic signage by TWM under existing contract	Works Programmed
Minishant	Introduction of new speed limits	New Install	£10,000			Signing and lining works by ARA's DLO, electronic signage by TWM under existing contract	Works Programmed
Pinwherry	Introduction of new speed limits	New Install	£10,000			Signing and lining works by ARA's DLO, electronic signage by TWM under existing contract	Works Programmed
Dundonald	Introduction of new speed limits	New Install	£30,000			Signing and lining works by ARA's DLO, electronic signage by TWM under existing contract, physical works to be undertaken by DLO or tendered through TRIPS framework	Final review

Monkton	Introduction of new speed limits	New Install	£30,000			Signing and lining works by ARA's DLO, electronic signage by TWM under existing contract, physical works to be undertaken by DLO or tendered through TRIPS framework	Site visit with Community Council planned prior to works
Straiton	Introduction of new speed limits	New Install	£10,000			Signing and lining works by ARA's DLO, electronic signage by TWM under existing contract	Works Programmed
Kirkmichael	Introduction of new speed limits	New Install	£15,000			Signing and lining works by ARA's DLO, electronic signage by TWM under existing contract	Works Programmed
Crosshill	Introduction of new speed limits	New Install	£10,000			Signing and lining works by ARA's DLO, electronic signage by TWM under existing contract	Works Programmed
Phase 3 Villages	Introduction of new speed limits	New Install	£50,000			Signing and lining works to be delivered by ARA's DLO, all electronic signage by TWM under existing contract, and any physical (civils) works to be undertaken by DLO or through tender issue using TRIPS framework	Subject to promotion of TROs and approval by Council's Reg Panel
			£220,000				

Structures Capital Programme 2021/22

Route No	Town	Description	Work Type	Estimated Cost	Costs to Date	Variance +/-	Comment	Status
		Gadgirth Bridge	Bridge Corrosion Protection, Waterproofing and Masonry Repairs.	£324,000	£160,369.56	£163,630.44	Road open and work substantially complete. Further masonry work required to the abutments and central pier however currently paused with Contractor agreement due to significant public complaints due to road user disruption. Restart date to be agreed.	Further works to be completed – dates to be agreed.
		Bridge of Coyle	Deck Replacement Concrete repairs and Waterproofing. (Not a deck replacement).	£178,904	£90,349.49	£88,554.51	Currently promoting 18 tonne weight limit TRO. This has been advertised in local press and currently in period of public consultation.	Substantially Complete.

Appendix 2 - East Ayrshire Council Programme of Works

Carriageway Structural Maintenance Programme 2021/22

ROAD CLASS	ENVIRONMENT	ROAD NAME/ LOCATION	ESTIMATED COST	Cost to Date	Variance +/-	Comments	Status
A Class	Rural	A713 South of Hollybush	£94,500.00				
A Class	Rural	A713 South of Waterside	£94,500.00				
A Class	Rural	A71 Coursehill to Moorfield Eastbound	£616,000.00				
A Class	Urban	A71 Main Street Darvel	£102,375.00				
A Class	Urban	A759 Gatehead, Cochrane Inn to South Ayrshire Boundary	£34,650.00				
A Class	Rural	A70 Lugar Water Bridge to East Gateway	£126,000.00				
A Class	Rural	A735U29 to U21	£47,250.00				
A Class	Rural	A735 U26 to Dunlop	£47,250.00				
B Class	Urban	B705 Mauchline Road to Townhead, Catrine	£147,000.00				
B Class	Rural	B713 Whiteflats Road Catrine, from A76 to Whiteflaf Bridge	£81,900.00				
B Class	Rural	B751 Kilmaurs Road, Knocketiber to Kilmaurs	£189,000.00				
B Class	Rural	B778, various sections between Fenwick and U64 Gainhill	£78,750.00				
C Class	Urban	C3 Darvel, various sections	£154,000.00				
C Class	Urban	C3 Mauchline, From Rail Bridge to U742 Mosshead Road	£13,860.00				
C Class	Urban	C3 Ochiltree, From C49 to C82	£25,200.00				
U Class	Urban	U50 Mossie Road Kilmarnock	£71,400.00				
	Urban	Holm Street Stewarton	£25,200.00				
	Urban	Kirkford Stewarton	£47,250.00				
	Urban	Rigghead Stewarton	£51,750.00				
	Urban	Howard Street Kilmarnock	£24,990.00				
	Urban	Seaford Street Kilmarnock	£65,450.00				
	Urban	London Road Kilmarnock	£50,400.00				
	Urban	West George Street Kilmarnock	£16,170.00				
	Urban	Fairyhill Road Kilmarnock	£18,200.00				
	Urban	Onthank Drive Kilmarnock	£53,900.00				
	Urban	Alloway Avenue Kilmarnock	£20,790.00				
	Urban	Walker Avenue Kilmarnock	£24,640.00				
	Urban	Grassyards Road Kilmarnock	£28,875.00				Complete
	Urban	Turnberry Drive Kilmarnock	£68,145.00				
	Urban	Dundonald Road Kilmarnock	£117,600.00				
	Urban	Witchknowe Road Kilmarnock	£7,700.00				Complete
	Urban	Meiklewood Road Kilmarnock	£46,970.00				
	Urban	Shortlees Crescent Kilmarnock	£30,800.00				
	Urban	Old Street Kilmarnock	£39,690.00				
	Urban	Kinlock Road Kilmarnock	£29,953.00				

	Urban	Stoneyhill Avenue Kilmarnock	£15,400.00			
	Urban	Cairnhill Place New Cumnock	£12,474.00			
	Urban	Mansfield Road New Cumnock	£154,000.00			
	Urban	Westland Drive New Cumnock	£16,170.00			
	Urban	Loch View New Cumnock	£26,950.00			
	Urban	Polqueys Road New Cumnock	£17,710.00			
	Urban	High Park New Cumnock	£7,700.00			
	Urban	Milne Avenue Auchinleck	£48,433.00			
	Urban	Well Road Auchinleck	£12,705.00			
	Urban	Main Street Sorn	£27,720.00			
	Urban	Wallace Street Galston	£9,800.00			
	Urban	Titchfield Street Galston	£23,520.00			
	Urban	Maxwood Road Galston	£28,000.00			
	Urban	Cessnock Road Hurlford	£20,020.00			
	Urban	Craigie Road Hurlford	£49,280.00			
	Urban	Blair Avenue Hurlford	£73,150.00			
	Urban	Crougar Road Crookedholm	£48,510.00			
	Urban	Meadowside Crookedholm	£5,250.00			
	Urban	Browns Road Newmilns	£84,000.00			
	Urban	High Street Newmilns	£42,000.00			
	Urban	East Donnington Street Darvel	£25,200.00			
	Urban	Burn Road Darvel	£77,000.00			
	Urban	Campbell Street Darvel	£23,100.00			
	Urban	Patterson Terrace Darvel	£17,710.00			
	Urban	Glen Avenue Logan	£46,760.00			
	Urban	Middlefield Drive Muirkirk	£11,900.00			
	Urban	Poole Avenue Ochiltree	£4,900.00			
	Urban	Broom Crescent Ochiltree	£10,500.00			
	Urban	Douglas Brown Avenue Ochiltree	£10,500.00			
	Urban	McCall Avenue Cumnock	£21,770.00			
	Urban	Elizabeth Crescent Cumnock	£28,000.00			
	Urban	Link Road Cumnock	£9,450.00			
	Urban	Gemmel Avenue Cumnock	£19,600.00			
	Urban	Carrick View Mauchline	£23,100.00			
	Urban	Beechwood Road Mauchline	£38,920.00			
	Urban	Jean Armour Drive Mauchline	£70,000.00			
	Urban	Cairn Road Cumnock	£127,050.00			
	Urban	Park Crescent Dalmellington	£48,510.00			
	Urban	St Marnock Street Car Park	£28,000.00			
	Urban	Sturrock Street West Car Park	£28,000.00			
	Urban	Queen's Street Car Park	£28,000.00			
		Total	£4,112,870.00			

Carriageway Surface Dressing Programme 2021/22

Road Class	Environment	Road Name/ Location	Estimated Cost	Cost to Date	Variance +/-	Comments	Status
C class	Rural	C112 Stewarton (full length)	£76,081.50				Awarded
B Class	Rural	B778 Stewarton (Fenwick to Stewarton)	£59,400.00				Awarded
C Class	Rural	C10 Grassyards Road, Kilmarnock (full length)	£76,428.00				Awarded
C Class	Rural	C33 Moscow Road, Moscow (various sections)	£78,012.00				Awarded
B Class	Rural	B7037 Galston	£112,176.00				Awarded
B Class	Rural	B743 Sorn (Sorn to Muirkirk Road)	£145,579.50				Awarded
B Class	Rural	B743 Muirkirk (Muirkirk to Strathaven)	£93,852.00				Awarded
C Class	Rural	C124 Ochiltree (A70 to Main Street, Ochiltree)	£16,740.00				Awarded
U Class	Rural	U759 Loch Doon Road, Dalmellington	£108,000.00				Awarded
C Class	Rural	C90 Afton Road, New Cumnock	£63,000.00				Awarded
Total			£829,269.00				

Footway Surfacing Programme 2021/22

Environment	Street Name/ Location	Estimated Cost	Cost to Date	Variance +/-	Comments	Status
Residential	Loch View, Cumnock (Full length, both sides)	£18,000				
Residential	Well Road, Auchinleck (at shops)	£6,000				
Residential	Western Road, Kilmarnock (various sections)	£62,080				
Residential	Moorfield Avenue, Kilmarnock (Holmes Road to Woodside Avenue)	£43,200				
Residential	Mount Place, Kilmarnock (Mount Avenue to Holmes Crescent)	£16,320				
Residential	Scott Road, Kilmarnock (McLelland Drive to Blackwood Avenue)	£27,600				
Residential	Largs Avenue, Kilmarnock (odd numbers side)	£16,800				
Residential	Bowling Green Lane, Galston (full length)	£20,700				Complete
Total		£210,700				

Environmental Improvement Programme

Year	Project	Description of Works	Benefit	Estimated Cost
2021/22	Craigie Avenue, Kilmarnock	Form Lay-by - street parking bays	Improve environment and road safety by reducing on street parking problems.	£15,000
Future Years	Wellpark Crescent Kilmarnock, widen road.	Re-kerb and widen over- run grassed area	Improve environment and road safety by reducing on street parking problems.	£7,000
Future Years	Kilmarnock Rd Service Rd Crosshouse, widen road.	Re-kerb and widen over- run grassed area	Improve environment and road safety by reducing on street parking problems.	£8,000
Future Years	Hillcrest, Bellsbank, Dalmellington Parking Bays	Form 6 No Off-Street parking bays	Improve environment and safety by reducing on street parking problems.	£15,000
Future Years	North Hamilton Place Kilmarnock, parking bays.	Additional Parking Area	Improve environment and road safety by reducing on street parking problems.	£8,000
Future Years	Gateside Road, Galston, widen road.	Re-kerb and widen over- run grassed area	Improve environment and road safety by reducing on street parking problems.	£7,000

Street Lighting Programmes 2021/22

Project	Description	Budget Type	Status	Start Date	End Date	Contractor	Budget	Cost Estimate
Drongan, Sincairston Drive	Lighting Replacement	Capital	In Progress	10/05/21		CentreGreat	17.5k	20k
Crosshouse, Annandale Crescent and Woodbank Road	Lighting Replacement	Capital	In Progress	17/05/21		McGivney Constn.	52.5k	60k
Dalrymple, Church street, Glebe Avenue and Garden Street	Lighting Replacement	Capital	Design	TBC		TBC	61.25k	70k
Kilmarnock, Nevis Place and Lomond Road	Lighting Replacement	Capital	Design	TBC		TBC	26.25k	30k
Darvel, John Morton Crescent & Hutchison Drive, Glen Crescent	Lighting Replacement	Capital	Awarded	TBC		McGivney Constn.	61.25k	70k

LED Replacement Programme 2021/22

Town	Lantern Amount	Status
New Cumnock / Dalmellington	766	Complete
Patna/Dalrymple	563	Complete

Mauchline /Sorn/ Catrine	957	Complete
Ochiltree/ Drongan	562	Complete
Auchinleck/ Cumnock	1535	Works ongoing by LMU - 70% complete
Irvine Valley including Hurlford & Crookedholm	1860	LED lanterns delivery commenced 18th Feb, (400 per week) Works ongoing by Lightways – 20% complete
Kilmarnock South, incl. Crosshouse/ Gatehead/ Knockentiber	2300	LED lanterns mini-tender awarded 22 Feb
Kilmarnock - North East	1135	Compiled list complete, next stage mini-tender
Kilmarnock - North West	1850	Compiled list near completion
Kilmarnock - Central	1400	Compiled list near completion
East Ayrshire - Decorative	350	Compiled list near completion
Logan, Lugar, Cronberry, Muirkirk	390	Compiled list complete, next stage mini-tender
Stewarton, Kilmaurs, Fenwick, Dunlop, Lugton	1420	Compiled list complete, next stage mini-tender

EV Charging Infrastructure Programme FY 2021/22

	Grant Award	Location	EV Charger type	Stage	Status
Transport Scotland (ChargePlaceScotland)	£75,000 (from FY 20/21)	Standalane Council rail station car park, Stewarton	1 x 7kW fast charger	Works completed	Chargers will be commissioned in June 2021.
		Rose Reilly Sports Centre, Stewarton	1 x 22kW fast charger		
		Main Street car park, Muirkirk	1 x 50kW rapid charger		

Further grant funding awaited from ChargePlace Scotland for FY 21/22

Structures Capital Programme 2021/22

Structure Reference	Structure Name	Proposed Works	Estimated Cost	Cost to Date	Variance +/-	Comment	Status
	Bridge Strengthening and Replacement						
U22/10	Burnfoot Bridge, near Darvel	Replacement – design	£20,000			Ground Investigation completed. Land acquisition reqd	Design
C127	Low Ashyard Bridge	Infill and vertical alignment improvement and tie-in with cyclepath	£250,000			HRE has funded the installation of temporary supports but no further progress on cost sharing for proposed works	Programmed Funding discussions ongoing with HRE
U26/10	West Clerkland Bridge, near Stewarton	Replacement – currently closed to traffic	£24,000	£1,199	-£22,801	Land acquisition stalled due to landowner. CPO reqd. Bridge	Tender ready

						completely closed to veh & peds. Discussions with landpwner to be arranged to see if a way forward can be agreed without need for CPO. Near tender ready	
B730/10	Littlemill Bridge, near Rankinston	Replacement	£10,000	£13,626	+£3,626	Land acquisition ongoing. Advance electricity diversion paid for	Near Tender ready
A71/280/C80	Mathew's Burn Culvert, West Donnington Street, Darvel	Replace section of Culvert below West Donnington Street	£4,000			SEPA Licence obtained. Land acquisition ongoing	Design/Tender
Various	Multiple sites Catrine/Sorn area	Ground investigation works at several road site showing evidence of embankment slippage	£29,000	£0		Site investigation boreholes and Testing complete. Draft report being prepared with remedial options being considered.	Design
Various	Various sites	Topographical surveys	£3,000	£0	£0	Sites TBC	
B741/30/C72	Rigghill Culvert	Repair works				No progress	
C108/00 C44	Gateside Farm Culvert	Replacement	£25,000			Land acquisition ongoing	Design/Tender
U22/10/63 CG10	Burnfoot Cattle Grid	Replacement				No progress	
U32/10	Clearmount Bridge	Refurbishment	£50,000			Site work ongoing	Completion end May 21
A70/40	Coyle Bridge, near Coalhall	Drainage repairs and scour protection	£50,000			Site work ongoing	Completion end May 21

U3/20	Braidley Bridge	Strengthening and masonry repairs	£90,000			Design ongoing	Design/Tender
A735/130/C58	Gills Burn Culvert, Dunlop	Part deck replacement and retaining wall repairs	£10,000				On hold (as part of F&PM wider ECC build)
B751/20	Disused Rail Bridge, DAK 97	Infilling and sleeving second span with steel multiplate structure for cycleway.	£130,000			HRE project. ARA part contributing and structure ownership to be transferred to EAC. HRE contractor on site constructing the works - ongoing	HRE project Design/Tender
	Kirkland Bridge, Springside	Replacement of boundary bridge North Ayrshire Council is lead authority. East Ayrshire Council funding 50%	£60,000	£0	£0	NAC advise works delayed until May 2021 due to COVID and fish spawning season	Programmed with NAC
U751/10	Crossflats Bridge	Replacement - design	£50,000			No progress	Consultant to be appointed for design via SXL
A735/058 C	Woodhill culvert	Replacement/Repair	TBD			No progress	
B7036/10/C05	Stevenson Culvert	Scour repair	£20,000			No progress	
B705/10/C91	Cowan Place Culvert, Catrine	Scour repair	£20,000			Site visit undertaken and preliminary design	Preliminary design
B705/20	Shellies Bridge, Catrine	Bridge widening, Scour and masonry training wall repair - design	£20,000			Consultant design ongoing. Land acquisition to be determined	Design
B705/10/C37	Mill Lead Culvert	Strengthen/infill	£45,000			Aim to open up culvert to investigate	Programmed

						and hopefully infill prior to resurfacing works in July 21	
U/PATN/10	Patna New Bridge	Expansion joint replacement	TBD			No progress	Programmed
A71/300	Priestland Bridge	Retaining wall strengthening	£100,000			Landowner has now agreed to sell land and Legal arranging acquisition and LTO	Design
U764/10	Glenmuir Bridge	Scour Repair	£50,000	£0	£0	No progress	Programmed
A70/130 W31	Thornwood Wall, Lugar	Replacement - design	£40,000			Consultant design ongoing and site investigation complete. Options being prepared	Design
	Queen's Crescent riverbank, Newmilns	Training wall repairs	£285,744.00	£0	£0	Contract awarded but delayed to July 2021 due to COVID and fish spawning season	Contract awarded
	Galston to Newmilns Cyclepath – River Irvine erosion	River realignment	£430,000	£2,994	- £427,006	Tender issue May 21. Advance site works complete and invasive weed control ongoing. LTO agreed with both landowners	Tender
B741	Coal Glen Embankment Slip		£40,000			Site investigation concluded and detailed design by consultant ongoing. SEPA Licence application prepared and awaits SEPA being able to receipt, Land plan being	Design

						prepared for issue to Estates	
C90-35 CG02	Craig Farm Cattle Grid	Replacement	Nil – being funded by windfarm developer			Tender ready. Scottish Water issue to be resolved	Design
F/DARV/10	Waterhaughs Footbridge, Darvel	Replacement	£45,000			New footbridge installed and open, fencing works ongoing	Construction
A735-60 C84	Lochridge Culvert	Repair	£30,000	£666	-£49,334	SEPA application submitted and design near tender ready	Design
F/LUGA/10	Logan Park Terrace Footbridge	Refurbishment	£130,000			Deck replacement and scour protection ongoing	Design
A71/190 and A71/200	River Irvine and Riccarton Viaduct	Refurbishment	£100,000			Topo survey completed and Tender documents being prepared for mini-tender issue via Scotland Excel	Design
B741/50	Nith Lodge Bridge	Replacement	£50,000	£0	£0	Consultant to be appointed for design via SXL	Programmed
	Annick Water, Stewarton – gabion training walls	Replacement	£35,000	£14,348.75	£0	Site investigation part done. Draft remediation proposals prepared	Design

U/LOG/10	Old Lugar Bridge	Strengthening, masonry repairs and scour protection	£250,000	£0	£0	Early stages of design	Design
C129/30	Chapelton Bridge	Masonry repairs and parapet heighten	£120,000			Listed Building Consent application being prepared	Design
C85/10	Fenwick Bridge	Masonry repairs	£120,000			Listed Building Consent application required	Design
B7036/10	Lugar Bridge	Refurbishment - desiogn	£40,000			No progress	Programmed
A735/30/W0`	Waterside St Car Park Retaining Wall	Refurbishment	£30,000			Early stages of design	Design
U720/20	Lane Burn Bridge	Parapet take down and rebuild, plus other masonry repairs	£60,000			Early stages of design	Design
A70/70	Burnock Bridge	Parapet Upgrade	£200,000			Listed Building Consent application required. SEPA Licence reqd	Programmed
A713/90	Dunaskin Bridge	Widening to create footway	£75,000	£0	£0	Consultation with Legal re access and liaising with WF developer re bridge strengthening	Design
A735/20	Victoria Bridge, Kilmarnock	Refurbishment of parapets, concrete repairs, painting of steelwork, deck waterproofing, surfacing and replacement of expansion joints	£430,000			Tender docs issued to ARA for review. Land access agreements to be resolved and Scottish Water issue	Design

B743/80	Cleuch Bridge, Sorn	Parapet upgrade	£75,000	£0	£0	Early stages design	Programmed
A713/70/C53	Drumgrange Bridge	Pressure point arch barrel and other masonry repairs	£18,921.50	£0	£0	Awaiting start date from contactor, Covid delayed works, and SEPA issues re timing of works	Site
C134/10	Ranoldcoup Bridge	Masonry repairs and parapet heighten	£50,000			No progress	Programmed
B769/40	Corsehill Mill Bridge	Parapet replacement	£20,000			Spend over two FY	
U8/00/C08	Hendryton Burn Culvert	Scour repairs and masonry repairs	£45,000			Detailed design ongoing. Await BT pole diversion	
W/CUMN/10	Burnside Retaining Wall, Burnside	Replacement of retaining wall	£40,000	£0	£0	Survey complete. Design ongoing	Design
F/HURL/10	Portland Brae Footbridge	Refurbishment	£175,000			No progress	Programmed
F/CATR/20	Institute Ave Footbridge	Refurbish or replace	£60,000			No progress	Programmed
Non ARA Footbridges	Cuts Burn F/Br and Cunningham Watt Park footbridge	Minor timber decking repairs	£2,380	£0	£0	Work started on site	Site
	Academy Steps, Kilm	Repairs and partial closure	£110,000			Contract starts May 21	Site

East Ayrshire Council - Traffic, Transportation and Road Safety Programmes 2021/22

(i) Road Safety Programme

Location	Project	Estimated Cost	Costs to Date	Variance +/-	Comments	Status
A713, North of Polnessan	Anti-skid and enhanced signage	£8,000	£0			Design
A71/B7073 roundabout, Hurlford	Junction improvement	£15,000	£0		Design brief being issued to consultants	Tender
Beansburn at Dean Road, Kilmarnock	Anti-skid and enhanced signage	£10,000	£0			Design
Barony Road, Auchinleck	Speed Limit extension and bus stop lighting improvements	£20,000	£0			Design
Hurlford Road, Kilmarnock	30mph speed limit extension and traffic calming	£20,000	£0			Design
Doon Bridge, Dalmellington	Road Safety Review	£5,000	£0			Not started
High Main Street, Churchill, Knowehead, Dalmellington	Road safety improvements	£15,000	£0			Design
A735, Lugton Road, Dunlop	Pedestrian Crossing	£35,000	£0			Not started
B778/A77, Fenwick	Design study of proposed footway connections to X77 bus service pick-up points	£18,500	£5,000		Aecom consultants	In progress
B742 gateway entrance to Dalrymple	Enhanced gateway features including vehicle activated sign	£15,000	£0			Tender
B751 near to Hill Cottage, Kilmaurs	Enhanced signing and lining including vehicle activated sign, anti-skid surfacing	£20,000	£0			Design
Various locations	Minor low-cost safety schemes to be implemented to deal with emerging problem locations.	-	£0			Ongoing

(ii) Safer Neighbourhoods

Location	Project	Estimated Cost	Costs to Date	Variance +/-	Comments	Status
Main Street, Kilmaurs	Improved Pedestrian Facilities	£30,000	£1,125	N/A	Stage 1 Road Safety Audit completed	Preliminary Design
Cowgate, Mauchline	Traffic calming and pedestrian improvements	£15,000	£0			Not started
Habbieauld Road, Kilmaurs	Speed reduction measures	£6,000	£0			Not started
Craiglee Crescent at Bellsbank Primary	Traffic calming and pedestrian crossing facilities	£30,000	£0			Design
B742 Barbieston Road, Dalrymple	Traffic calming and pedestrian crossing facilities	£35,000	£0			Design
Loudon Street, Mauchline	Pedestrian crossing assessment	£5,000	£0			Not started
East Main St at Murdoch Rd/Kirkland Rd, Darvel	Pedestrian crossing assessment and junction safety improvement	£20,000	£0			Not started
Prestwick Place, Fardalehill, Kilmarnock	Traffic calming and traffic management review	£5,000	£0			Not started
Cross Street, Galston	Zebra Crossing Upgrade	£6,000	£0			Design
North Hamilton Street, Kilmarnock	Zebra Crossing Upgrade	£6,000	£0			Design

(iii) Rural Route Action Plans

Location	Project	Estimated Cost	Costs to Date	Variance +/-	Comments	Status
B778	B778 Fenwick to Stewarton Route Study	£40,000	£0			Tender

(iv) Cycling, Walking and Safer Routes (CWSR)

Location	Project	Estimated Cost	Costs to Date	Variance +/-	Comments	Status
A719 at Loudoun Academy, Galston	new Zebra crossing facility to facilitate Safe Routes to School	£35,000	£8,645		Works programmed for school summer holiday	Tender
B7081, Kilmarnock to Crosshouse	Cycle route between Fardalehill and Crosshouse via hospital	£80,000	£0		Legal path agreement to be concluded	Design
Grougar Road, Crookedholm	localised road widening and pedestrian crossing facility	£90,000	£0			Preliminary Design
Kirkton Road & Main Road, Fenwick	pedestrian safety measures at Fenwick Primary School	£10,000	£0		Pending decision on Fenwick ECC location	Not started
Annanhill Park and B7081, Kilmarnock	Shared use cycle way from Annanhill Park to connect with Crosshouse Cycle Route	£40,000	£0			Not started
Meadowside Road, Galston	Layby parking and bus drop off-pick up facility for St Sophia's Primary	£50,000	£0			Design

(v) Strathclyde Partnership for Transport (SPT)

Location	Project	Estimated Cost	Costs to Date	Variance +/-	Comments	Status
Kilmarnock Bus Station	Phase 2 refurbishment of Kilmarnock bus station to upgrade concourse and stance areas.	£1,300,000	£98,094			Ongoing

Crosshouse	Crosshouse to Dundonald Cycle Route Feasibility and Design	£25,000	£0			Not started
Various locations	Quality Bus Infrastructure improvements to upgrade bus stops and shelters	£100,000	£0			Not started

(vi) Sustrans

Location	Project	Estimated Cost	Costs to Date	Variance +/-	Comments	Status
Hurlford	Hurlford Street Design Project	£60,000	£0			Tender
N/A	East Ayrshire Active Travel Strategy	£55,930	£10,000		Consultants appointed	Ongoing

Appendix 3 – EV Infrastructure

East Ayrshire

Type	Location	Date Commissioned
Rapid	Main Street Car Park, Muirkirk	June 2021
22kw	Rose Reilly Sports Centre, Stewarton	June 2021
7kw	Standalane Car Park, Stewarton	June 2021
7kw	Rothesay House, Greenholm Road, Cumnock, KA18 1LH	14/05/2021
7kw	Rothesay House, Greenholm Road, Cumnock, KA18 1LH	14/05/2021
7kw	Rothesay House, Greenholm Road, Cumnock, KA18 1LH	14/05/2021
7kw	Netherthird Community Centre, 65 Ryderston Drive, Cumnock, KA18 3AR	01/03/2021
Rapid	Queens Street Car Park, Queen Street, Kilmarnock, KA1 1LU	14/01/2021
22kw	Queens Street Car Park, Queen Street, Kilmarnock, KA1 1LU	14/01/2021
7kw	Saint Germain Street Car Park, Catrine, KA5 6RQ	28/10/2020
22kw	Dean Castle Country Park, Dean Road, Kilmarnock, KA3 1XB	28/10/2020
7kw	Fenwick Road Car Park, Fenwick Road, Kilmaurs, KA3 2RQ	28/10/2020
7kw	Fenwick Road Car Park, Fenwick Road, Kilmaurs, KA3 2RQ	28/10/2020
7kw	Northwest Area Centre, Western Road, Kilmarnock, KA3 1NQ	28/10/2020
7kw	Northwest Area Centre, Western Road, Kilmarnock, KA3 1NQ	28/10/2020
7kw	Northwest Area Centre, Western Road, Kilmarnock, KA3 1NQ	28/10/2020
22kw	Morton Place Car Park, Morton Place, Kilmarnock, KA1 2AY	21/10/2020
7kw	Area Office, 33 Main Street, Dalmellington, KA6 7QL	20/10/2020
7kw	Area Office, 33 Main Street, Dalmellington, KA6 7QL	20/10/2020
7kw	Area Office, 33 Main Street, Dalmellington, KA6 7QL	20/10/2020
Rapid	Ayrshire Athletics Arena EV Hub, Queens Drive, Kilmarnock, KA1 1HU	21/01/2020
Rapid	Ayrshire Athletics Arena EV Hub, Queens Drive, Kilmarnock, KA1 1HU	21/01/2020
Rapid	Ayrshire Athletics Arena EV Hub, Queens Drive, Kilmarnock, KA1 1HU	21/01/2020
Rapid	Ayrshire Athletics Arena EV Hub, Queens Drive, Kilmarnock, KA1 1HU	21/01/2020
22kw	Ayrshire Athletics Arena EV Hub, Queens Drive, Kilmarnock, KA1 1HU	08/01/2020
Rapid	Ranouldcoup Road, Darvel	14/11/2019
7kw	Townhead Street Car Park	08/11/2019
7kw	Townhead Street Car Park	08/11/2019
7kw	Townhead Street Car Park	08/11/2019
Rapid	East George Street Car Park, Kilmarnock	09/08/2019
7kw	East George Street Car Park, Kilmarnock	09/08/2019
7kw	East George Street Car Park, Kilmarnock	09/08/2019
7kw	East George Street Car Park, Kilmarnock	09/08/2019
Rapid	Mill Bank Car Park, Cumnock	09/08/2019
7kw	London Road, Kilmarnock, KA3 7BU	17/07/2019
7kw	London Road, Kilmarnock, KA3 7BU	17/07/2019
7kw	London Road, Kilmarnock, KA3 7BU	17/07/2019
Rapid	Loudoun Street Car Park, Mauchline, KA5 5BE	17/07/2019

Rapid	Tanyard Car Park, Cumnock	17/07/2019
22kw	Glaisnock Street Car Park, Cumnock, KA18 1JS	17/07/2019
7kw	Waterside Street Car Park, Kilmarnock	16/07/2019
7kw	Waterside Street Car Park, Kilmarnock	16/07/2019
7kw	Waterside Street Car Park, Kilmarnock	16/07/2019
Rapid	Waterside Street Car Park, Kilmarnock	16/07/2019
22kw	Rothsay House, Cumnock	22/05/2019
22kw	London Road, Kilmarnock, KA3 7BU	29/09/2018
22kw	Titchfield Street Car Park, Kilmarnock, KA1 1PH	23/08/2018
22kw	Avenue Square Car Park, Stewarton, KA3 5AP	12/04/2018
22kw	Foregate Car Park, James Shaw Crescent, Kilmarnock, KA1 1LU	29/11/2017
Rapid	Area Office, 33 Main Street, Dalmellington, KA6 7QL	28/10/2015
7kw	Queens Street Car Park, Queen Street, Kilmarnock, KA1 1LU	23/10/2015
22kw	Multi Storey Car Park, Kilmarnock	22/10/2015
22kw	Beechwood Avenue Car Park, Beechwood Avenue, Auchinleck, KA18 2AW	23/07/2015
Rapid	Castle Car Park, New Cumnock	23/07/2015

Total: 54 Chargers

South Ayrshire

Type	Location	Date Commissioned
Rapid	Lodge Road Car Park, Turnberry	June 2021
Troon	Academy Street, Troon	June 2021
Monkton	Burnside Road, Monkton	June 2021
7kw	Barns Crescent Car Park, Ayr	22/05/2019
7kw	Mill Brae Car Park, Ayr	22/05/2019
Rapid	Burns Statue Square, Ayr, KA7 UT	16/09/2015
22kw	Belleisle Park, Ayr, KA7 4BN	16/07/2019
7kw	Castlehill Road Car Park, Ayr, KA7	16/07/2019
7kw	Castlehill Road Car Park, Ayr, KA8	16/07/2019
7kw	Castlehill Road Car Park, Ayr, KA9	16/07/2019
22kw	Cromwell Road Car Park, Ayr	23/08/2018
22kw	Bellevue Car Park, Bellevue Road, Prestwick, KA9 1NW	23/07/2015
22kw	Jubilee Road, Troon Swimming Pool, Troon, KA10 6XQ	23/07/2015
22kw	South Beach Road Car Park, Troon, KA10 6EF	29/10/2018
22kw	Girvan Harbour, Girvan	18/07/2019
Rapid	Girvan Harbour, Girvan	27/05/2015
22kw	Harbour Road Car Park, Maidens, KA26 9NR	18/07/2019
Rapid	The Vennel, Ballantrae	18/07/2019
Rapid	Mill Brae Car Park, Ayr	23/10/2020
7kw	New Road Car Park, New Road, Ayr, KA8 8HE	23/10/2020
Rapid	New Road Car Park, New Road, Ayr, KA8 8HE	15/10/2020

7kw	Bellevue Car Park, Bellevue Road, Prestwick, KA9 1NW	28/10/2020
7kw	Bellevue Car Park, Bellevue Road, Prestwick, KA9 1NW	28/10/2020
7kw	Bellevue Car Park, Bellevue Road, Prestwick, KA9 1NW	29/10/2020
Rapid	Bellevue Car Park, Bellevue Road, Prestwick, KA9 1NW	17/12/2020
Rapid	Coylton Activity Centre, Hole Road, Coylton, KA6 6JL	14/01/2021

Total of 26 Chargers