East Ayrshire Council

Cabinet 18 September 2024

Report by the Depute Chief Executive

Place Based Investment Programme 2024/25 (Year 4)

Purpose of report

1. The purpose of the report is to set out the position regarding the Place Based Investment Programme in years three and four.

Recommendations

2. It is recommended that Cabinet:

- **i. note the year-end position for 2023/24 (Year 3) projects, which has been reported to Scottish Government in line with programme requirements;**
- **ii. remit to officers to thank community representatives involved in assessing PBIP applications on behalf of Cabinet members;**
- **iii. note the approach of Scottish Government in relation to funding PBIP Year 4;**
- **iv. endorse the projects for PBIP investment for 2024/25 as set out at Appendix 2 which have been agreed by Scottish Government and in so doing;**
  - **a. note the reduction in PBIP funding from £792,000 to £392,582.94; and**
  - **b. approve spend of £21,878.20 of unallocated historical developer contribution monies; and**
- **v. otherwise note the contents of the report.**

Background

3. The Place Based Investment Programme ('PBIP') is a 5 year Scottish Government investment programme covering 2021/22 to 2025/26. Its objectives are:

- i. to link and align place based initiatives and establish a coherent local framework to implement the Place Principle;
- ii. to support place policy ambitions such as town centre revitalisation, community led regeneration, 20 minute neighbourhoods and Community Wealth Building;
- iii. to ensure that all place based investments are shaped by the needs and aspirations of local communities; and
- iv. to accelerate our ambitions for net zero, wellbeing and inclusive economic development, tackling inequality and disadvantage, community involvement and ownership.

4. The eligible costs within PBIP are capital costs incurred by local authorities or third parties, which are additional to that which would otherwise be allocated in annual budgets and which do not substitute existing spending. Funding conditions for PBIP contain expectations that expenditure will be met or at least contracts signed by 31 March. No specific timeframe is given for the completion of projects, by Scottish Government however locally there is a focus on delivery at the earliest opportunity.

5. In October 2021, a report was presented to Cabinet confirming the allocation for 2021/22 and outlining estimations for future years as set out below: 2021/22 - £1,310,000; 2022/23 - £1,137,510; 2023/24 - £792,810; 2024/25 - £792,810 and 2025/26 - £792,810.

6. Subsequently, Cabinet has approved a series of reports, overseeing the strategic approach to management of PBIP, approving projects to be prioritised for investment and noting project progress and impact. As part of this ongoing governance, Cabinet approved recommendations in August 2022, agreeing to align £500,000 of UK Government Shared Prosperity Funding into the programme and in May 2023 approved use of historic developer contributions as match funding for appropriate geographical areas.

2023/24 Programme (Year 3)

7. Appendix 1 sets out the detail of Year 3 project progress and in line with programme requirements, this year-end position has been reported to Scottish Government. In summary, significant progress has been made; all 22 projects had contracts in place by 31st March 2024, meeting programme requirements and further, 12 projects were complete at the time of submission; further, Howard Park Tennis and Padel Facility was completed August 24 with the remainder estimated for completion by end of 2024.

2024/25 Programme (Year 4)

8. Year 4 PBIP improvement, based on previous learning and as approved by Cabinet, is focussed on;

i. facilitating learning exchange between project groups and potential applicants and providing information about wider funding opportunities;
ii. providing maximum time for successful applicants to put contracts in place;
iii. continuing to ensure equity of opportunity to access the fund while targeting promotion of the Year 4 opportunity towards communities where analysis shows there has been proportionately less investment to date; and
iv. developing a community wealth building approach by facilitating connections between community projects and local contractors and; involving community representatives in decision making.

9. To this end, the Community Led Regeneration Team ('CLRT') hosted two Love Local conferences, with over 130 delegates hearing from 9 showcase projects and being provided with information about alternative sources of funding such as the Renewable Energy Fund, Community Mental Health and Wellbeing Fund and about support available from the Communities Team.

10. CLRT and Economic Growth's Community Wealth Building Team have together engaged with all local Trusted Traders who might be engaged in capital works, hosting a session with the dual purpose of promoting funding streams of interest to them as businesses and raising their awareness of community-focussed funding streams and the opportunities for resulting projects, such as PBIP and more broadly, officers across a range of services have continued to work collaboratively to support and enable projects by using multiple funding streams to maximise PBIP's reach and impact.

11. During the application period, 29 January to 31 March 2024, 68 applications were received with a total funding request of £2,768,220. Taking into account all contributed monies, the amount available to invest locally at this time was £1,300,684 resulting in an oversubscription to the programme fund of £1,467,536.

12. As in previous years, we continued to see significant demand from local communities to lead regeneration of our towns and villages, which is to be celebrated. While it remains the case that the associated level of oversubscription to the programme fund is considerably challenging with inevitable disappointment for unsuccessful applicants, it should also be noted that Year 4's fund is proportionally less oversubscribed than Year 2 and 3. Whilst it cannot be directly attributed, there continue to be indications that the combination of looking more widely at available sources of investment, together with the 'share the love' and 'investment-ready' principles agreed by Cabinet for Year 3 onward, are having a positive effect, for example some projects have volunteered to return unused portions of their allocated PBIP amounts, to benefit contingency across the programme.

13. Support provided to potential applicants comprised the two Love Local Conferences (Kilmarnock and Dalmellington), a series of online webinars, face to face information sessions as well as support to individual groups on specific matters. Feedback indicates the support provided was viewed as positive and beneficial.

14. Summary analysis of the applications received is shown in the table below. 70% of applications are from new groups, in line with our strategic intent and additionally 41 applications came from areas that have had proportionately less investment to date.

Applicants	**No. of Applications**	**Amount Requested (£)**
New Group	48	£1,909,082
Previous Group/New Project	17	£724,111
Existing/Previous PBIP	3	£135,027
	68	**£2,768,220**

Assessment

15. As Cabinet agreed, the intent of the Year 4 evaluation approach is to target investment towards; new groups/projects; at 'investment ready' projects and encourage projects able to leverage wider investment into local communities.

16. Community involvement in assessment of applications continued in Year 4, ensuring local people have a say in how investment is made and holding true to the spirit of community-led regeneration. Through an open recruitment process, a panel was brought together of local citizens who have experience of managing regeneration projects. They assessed applications independently of the senior officer panel, with support from CLRT. Feedback received from community members has been very positive, with comments including:

'experience over the 2 days shows how much the community is represented through people involved with existing community projects'

17. As in previous years assessment was also carried out by panel of senior officers and the scores brought together with those from the community panel, assessing the strength of each individual application against the criteria, to form a ranked list. In common with previous years, a phased assessment process was necessary, culminating with prioritisation of applications to come within the available financial envelope. Where prioritised applications also aligned with developer contributions or Shared Prosperity Fund criteria, this was considered and funds aligned to match PBIP.

Recommendations for Investment

18. Preparing recommendations for PBIP investment for Year 4 was at an advanced stage, with a paper scheduled for Cabinet in May 2024, when information was received from Scottish Government regarding Place Based Investment Funding for 2024/25. This stated:

"the Scottish Budget for 2024/25 has been particularly challenging. This has involved some difficult decisions and required robust spending control processes as we work towards delivering vital public services, supporting households, and ultimately balancing the budget each year. To balance the budget with a focus on supporting public services, tackling child poverty and transitioning to net zero, limited funding must be prioritised to deliver the best value for every taxpayer in Scotland. Discussions are currently underway to work through these priorities and finalise funding allocations within budget lines, with funding being released as decisions are taken and ensuring that activity can proceed in agreed areas as soon as possible whilst this review continues. Allocations for the Place Based Investment Programme for 2024/25 will be confirmed as soon as possible as this exercise concludes, and until allocations are confirmed, we would suggest that you do not make any commitments in advance of funding where possible."

19. Accordingly, a pause was put on local PBIP arrangements. As a result of the requirement to pause the PBIP process, Officers commenced work on a proposed re-alignment of the £500,000 SPF funding in order to ensure spend within the current financial year and compliance with SPF funding criteria. Members support regarding the proposed changes to this funding allocation will be presented to Cabinet in October.

20. A further Scottish Government update was received in July that, in recognition of the ongoing uncertainty around Place Based Investment, Ministers would authorise release of funding up to a maximum value of 50% of local allocations on an emergency basis for projects fitting within a number of specified criteria, additional to those of the original programme. Criteria included; exclusion of entirely new projects, or projects which may give rise to the requirement of capital funding in future years. Projects that are already underway/at risk of stalling could be supported as could projects where previous/existing investment or loss of match funding requires to be protected.

21. Information as to these projects, up to the maximum of 50% of the allocation, was required to be submitted to Scottish Government by officers within a very short timeframe, in order to be considered for this 'emergency' allocation. To this end, officers overlaid these Scottish Government criteria onto the established local assessment framework's ranked list up to the maximum value and provided identified projects to Scottish Government. In addition, the Strategic Lead: Community Led Regeneration met with Government officials to represent East Ayrshire's significant focus on community-led and delivered projects, to ensure any perceived difference with other local authority submissions was understood and to give the strongest chance of receiving an allocation. Following analysis, Scottish Government agreed an allocation of £392,582.94 for the projects set out in Appendix 2.

22. In identifying projects for submission to Scottish Government and in line with our consistent collaborative approach to investing in community led regeneration, the Renewable Energy Fund (REF) fully funded two projects:-

- East Ayrshire Churches Homelessness Action - Lundi Gras (new Kitchen); and
- Dalmellington Community Association - Renewal of Flat Roof at Dalmellington Community Centre.

23. Taking into account the approved PBIP allocation and projects, plus historical developer contributions that have been matched in, 12 projects are recommended for endorsement to receive investment, accounting for a combined allocation of £414,461.14.

24. As in previous years, projects not recommended for investment (Appendix 3) will be provided with feedback, alternative advice and support through the Wider Investment Network Officer Group.

Learning for Improvement & Final Year Strategic Direction

25. At the time of writing, the position as to funding for the final year of PBIP is unknown. In the event that there is no future funding, Elected Members and all previous applicants to the fund will be briefed accordingly. In the event of a final allocation, officers will bring forward a further paper.

Implications

26. Implications of the report are summarised below:

Implications	Yes	No	Paragraph number in report
1. Policy/Strategic Planning	X		28
2. Governance		X	
3. Human Resources		X	
4. Equality and Fairer Scotland Duty		X	
5. Financial	X		33-35
6. Risk	X		36
7. Community Wealth Building	X		37
8. Net Zero	X		38

Policy/Strategic Planning

27. Investing in and supporting place-based community led regeneration requires close collaboration and partnership working with local communities and contributes to the Council's strategic priorities, particularly:

- Building a fairer economy; supporting local business to thrive and grow; promoting community wealth building and fair work and; continuing to promote and develop community-led regeneration;
- Improving community wellbeing; embedding a place-based and multi-disciplinary approach to the planning and delivery of community wellbeing programmes, supports and initiatives; and
- Financial sustainability and ensuring resilience; lead the way in community power, ensuring individuals and communities have more control over decisions that will affect their lives and more say in what we do and how we do it.

28. Place based investment will also have close alignment to the ambitions of communities themselves, as articulated within community-led action plans and, for Kilmarnock-Based projects, to the vision for Kilmarnock by contributing to its strategic priorities:

- Attracting people into the town,
- Supporting local business to thrive and grow;
- Protect and improve health and wellbeing,

- Improve accessibility in and around town, and
- Promote active travel and 'green' the economy towards NetZero targets.

Governance implications

29. There are no governance implications arising from the report.

Human Resources implications

30. There are no human resources implications arising from this report.

Equality impact and Fairer Scotland duty implications

31. There are no implications arising directly from the report. Learning gained during delivery of the recommended projects includes assessment of equalities and fairer Scotland impacts.

Financial implications

32. As part of the reporting, evaluation and monitoring arrangements, progress and end of year reports are required to be submitted to Scottish Government.

33. The financial implications of the report are a direct award of £392,582.94 to community-led regeneration from East Ayrshire's PBIP allocation, through established processes in line with programme criteria and in compliance with additional criteria from Scottish Government. Additionally, subject to endorsement, £21,878.20 of historical developer contributions have been recommended in support of this place-based regeneration.

34. Per previous cabinet approval, 5% of the annual PBIP allocation (£39,600) is required to maintain Council programme support to projects, in Year 4 due to the decrease in PBIP funds, this proportion increases to 8%.

Risk implications

35. Any further delay to PBIP projects risks deliverability in terms of the requirement to have contracts for works in place by March 2025. Should this occur, repayment of unused grant funding would require to be made to Scottish Government, having an adverse impact on regeneration efforts across our communities.

Community Wealth Building implications

36. Data collected from PBIP projects indicates that local contractors have undertaken works accounting for 67% of Place Based Investment monies (Year 3 interim data).

Net Zero implications

37. A number of the projects recommended for investment include elements to reduce emissions, improve energy efficiency and complement the Council's Climate Change Strategy.

Richard Grieveson
Depute Chief Executive

Background Papers:

Place Based Investment Programme, October 2021

Update on Town Centre Regeneration Fund and Place Based Investment, March 2022

Place Based Investment Programme 2022-23, August 2022

UK Government- Shared Prosperity Fund, August 2022

Update on the Town Centre Regeneration Fund and Place Based Investment Programme, April 2023

Historic Unallocated Developer Contribution Funds, May 2023

Place Based Investment Programme, December 2023

Person to contact: Claire Kavanagh, Strategic Lead Community Led Regeneration
Email: claire.kavanagh@east-ayrshire.gov.uk

Implementation Officers: Blair Millar, Head of Housing & Communities
Email: blair.millar@east-ayrshire.gov.uk

Appendix 1: End of Year Report 2023/24 (Year 3)

Date of reporting: As at 31 March 2024 **A:** Total Place Based Investment Programme funding allocated - **£** 792,000					
B: Project Name/Location (Please include town/settlement, postcode and ref no)	**C:** Planned expenditure (from PBIP grant only) 2023/24	**D:** Actual Expenditure (of PBIP grant only) at the end of reporting period	**E:** Amount of underspend (If any)	**F:** Completion date – for each project (please specify if this is estimated or actual completion date)	**G:** Comments on progress to date and any project changes
EAC 52 BAFS (Bikers and Friends) / BOCI (Branching Out Community Initiative) Knockinlaw Community Garden Kilmarnock	£20,102.00	£0	£0 (full spend will be achieved)	30 September 2024 (Estimated)	Contract in place and work has commenced re: investigation of water supply within Community Garden and on track for completion date in column F.
EAC 53 Bonnyton Community Centre Kitchen Refurb Kilmarnock	£54,571.70	£54,571.70	£0 (full spend achieved)	November 2023 (Actual)	**Project complete**. Original PBIP award was £52,000, £2,571.70 contingency allocated in-year to assist with purchase of new cooker.
EAC 54 Centrestage Flicks Kilmarnock	£9,174.00	£9,174.00	£0 (full spend achieved)	March 2024 (Actual)	**Project complete.**
EAC 55 Crossroads Hub So Kids Can Play Kilmarnock	£22,510.00	£22,510.00	£0 (full spend achieved)	November 2023 (Actual)	**Project complete.**
EAC 56 Crossroads Hub Eco Gardening Kilmarnock	£7,525.00	£0	£0 (full spend will be achieved)	31 July 2024 (estimated)	Contract in place and work has commenced and on track for completion date in column F.
EAC 57 CAMPS Barrhill Centre Renovations Cumnock	£95,601.82	£75,452.01	£0	31 May 2024 (estimated)	Contract in place and work has commenced and on track for completion date in column F. Developer Contributions

			(full spend will be achieved)		of £11,787.54 were also awarded so total project total £107,389.36 for project.
EAC 58 Dalmellington Community Centre Meeting Room Modernisation Dalmellington	£37,750.00	£37,750.00	£0 (full spend achieved)	February 2024 (Actual)	**Project complete.** Original PBIP award was £32,500. £5,250 contingency allocated to assist with increase in costs re: materials/goods.
EAC 59 DART Morton Park Phase 2 Darvel	£40,000.00	£40,000.00	£0 (full spend achieved)	March 2024 (Actual)	**Project complete.**
EAC 61 John Fulton Hall Fenwick	£36,000.00	£0	£0 (full spend will be achieved)	September 2024 (estimated)	Contract in place, work has commenced and on track for completion date in column F.
EAC 62 John Knox Church Accessible Toilet Facilities Stewarton	£24,662.37	£24,662.37	£0 (full spend achieved)	January 2024 (Actual)	**Project complete.** Developer Contributions of £2,697.63 were also awarded so total project total £27,360 for project.
EAC 63 KULOC Building Refurbishment Kilmarnock	£58,786.00	£58,786.00	£0 (full spend achieved)	January 2024 (Actual)	**Project complete.**
EAC 64 Howard Park Tennis and Padel Facility Kilmarnock	£120,000.00	£20,144.33	£0 (full spend will be achieved)	September 2024 (estimated)	Contract in place, work has commenced and on track for completion date in column F.
EAC 65 YMCA Community Cafe Enhancements Kilmarnock	£26,679.00	£15,640.80	£0 (full spend will be achieved)	September 2024 (estimated)	Contract in place, work has commenced and on track for completion date in column F.
EAC 66 Kilmaurs Glencairn Bowling Club Improving Access to Premises Kilmaurs	£11,148.00	£3,148.00	£0 (full spend achieved)	March 2024 (Actual)	**Project complete.**
EAC 67 KSRHT Fit for All Kilmarnock	£14,400.00	£14,400.00	£0 (full spend achieved)	November 2023 (Actual)	**Project complete.**

EAC 68 Lugar Bowling Green Roof Works Cumnock	£32,000.00	£32,000.00	£0 (full spend achieved)	February 2024 (Actual)	**Project complete.**
EAC 69 CARS Mauchline Lighting Phase 2 Mauchline	£15,000.00	£0	£0 (full spend will be achieved)	September 2024 (estimated)	Contract in place, work has commenced and on track for completion date in column F.
EAC 70 Kilmarnock North West Community Partnership (KNWCP) NWKLEUS Toilet Refurbishment /Roller Shutter and Freezer Kilmarnock	*£37,170.46	£4,100.57	£0 (full spend will be achieved)	July 2024 (estimated)	Contract in place, work has commenced and on track for completion date in column F. Original PBIP award was £30,000. Contingency allocated to assist with increase in costs re: materials/goods
EAC 71 Howard Centre New Roofing and Door Repairs Kilmarnock	£31,000.00	£31,000.00	£0 (full spend achieved)	November 2023 (Actual)	**Project Complete.**
EAC 72 Wi-Fi for Shortlees Community Centre Kilmarnock	£20,000.00	£0	£0 (full spend will be achieved)	July 2024 (estimated)	Contract in place, work has commenced and on track for completion date in column F.
EAC 73 The Well Security and Safety Works Kilmarnock	£31,624.20	£474.60	£0 (full spend will be achieved)	September 2024 (estimated)	Contract in place, building warrants submitted and on track for completion date in column F.
EAC 74 Yipworld The Skill Shop Cumnock	£6,695.45	£6,695.45	£0 (full spend achieved)	December 2023 (Actual)	**Project complete.** Original PBIP award was £11,298, £4,602.55 returned to assist with contingency for other Year 3 projects needing assistance.
Programme Support	£39,600.00	£39,600.00	£0 (full spend achieved)	March 2024 (Actual)	Administration/programme support across all Capital PBIP Projects
TOTAL	**C:** **£792,000.00**	**D:** **£490,109.83**	**E:** **£0**		

Appendix 2 - Applications for investment/endorsement

No	Applicant & Project Name	Applicant	PBIP Investment Allocated	Developers Contribution	Total Investment	Project / Funding Description
EAC75	Ochiltree Community Hub - Kitchen Extension	Ochiltree Community Hub	135,552.40	0.00	135,552.40	Kitchen extension kitchen fit out.
EAC76	Yipworld	Yipworld	3,456.00	0.00	3,456.00	Renewal of safety nonslip floor in recreation room.
EAC77	Community Open Gardens Shortlees Path Network Foundations	Community Open Gardens Shortlees	20,431.54	0.00	20,431.54	Path network foundations around the garden.
EAC78	DART - Waterlip Improvement Project	DART	20,000.00	0.00	20,000.00	Resurface the remaining stretch of the pathway at its eastern end and the replacement of a dilapidated fence - final phase of the Waterlip Improvement Project.
EAC79	Netherthird Initiative for Community Empowerment - "Making our community centre a clean, green and vibrant place"	Netherthird Initiative for Community Empowerment	20,076.00	0.00	20,076.00	Conversion of heating system within the centre from underfloor heating to using radiators to heat and have better control within the Community Centre.
EAC80	Cumnock & District Men's Shed - The Shed & The Nest	Cumnock & District Men's Shed	85,000.00	0.00	85,000.00	Internal renovation of the hall.
EAC81	Darvel Community Trust - Sports Darvel Centre Improvements and Mezzanine Floor Completion	Darvel Communtiy Trust	40,000.00	0.00	40,000.00	New roof & installation of stud partition walls, bifold doors between the studio and main hall & installation of soft studio flooring on top of the concrete floor & new lighting.

EAC62A	Access Ramp to meet Historic Environment Scotland standards & planning requirements.	John Knox Church	35,000.00	0.00	35,000.00	This will allow the completion of a PBIP Year 2 project.
EAC82	Replacement of existing infrastructure at Townhead Community Sports Hub	Cumnock Juniors Community Enterprise	0.00	14,489.00	14,489.00	The recent replacement of the Synthetic Pitch funded by REF and SFA has been a significant enhancement however, surrounding pathways remain in need of upgrades to ensure full accessibility and safety for all users, these funds will help to complete this work in stages.
EAC83	Picnic Bench Replacement	Dunlop and Lugton Park Association	0.00	1,369.20	1,369.20	Install 2 new picnic benches within the play park with a wheelchair accessible design to maximise inclusiveness - 100% funded by Developer Contributions.
EAC84	Stage 1 internal upgrade of the John Fulton Memorial Hall, Fenwick.	Fenwick Community Initiatives	0.00	2,020.00	2,020.00	Repair the internal damage caused by a leaking roof and water ingress - 100% funded by Developer Contributions.
EAC85	Repair to Penny Bridge	Kilmaurs Community Council	0.00	4,000.00	4,000.00	Vital repair work to Penny Bridge - 100% funded by Developer Contributions.
	Project Management/Compliance/monitoring		33,067.00	0.00	33,067.00	
	TOTAL		**392,582.94**	**21,878.20**	**414,461.14**	

Appendix 3 - Applications not recommended for investment

Project Name	Applicant
Replacement of infrastructure at Townhead Community Sports Hub	Cumnock Juniors Community Enterprise
Catering and utility redevelopment and shop front redevelopment and improvement	Verve
Kilmarnock Station Railway Heritage Trust	Wellbeing for all
Seed the future: Invest in our Community Centre	Stewarton Annick Youth and Community Association
Ben's Play Park Project	Muirkirk Community Council
Commoncraig Community Path and Bridge Project	Dunlop & District Community Company:
Lights on Lets Go	33rd Ayrshire Scout Group:
Drongan Community Centre Upgrading the community hall flooring	Drongan Community Centre
We're all tooled up	Hurlford Tool Library
Hurlford Community Centre: Toilet Upgrade	Hurlford Community Association
Internal works	Hurlford & Crookedholm ELCS SCIO
Accessible ground work	Lugar Boswell Thistle FC
Traffic solutions at Dean Thistle	Dean Thistle Football Club
Mobile Sensory Hub	Kilmarnock YMCA Plus SCIO
NWKLEUS kitchen clear out and rebuild	Kilmarnock North West Community Partnership:
Roof Upgrade	Glaisnock Valley Bowling Club
Bonnyton Community Centre: Toilets Complete Refurb	Bonnyton Community Association
An Art's Hub That's Fit for Purpose	Cumnock Arts Makes People Smile (CAMPS) -
Roof repairs	The Zone Initiative Ltd
Doon Valley Railway Heritage Shed	Ayrshire Railway Preservation Group
GPO Studios	Buzzworks Property Ltd
Take comfort in Shortlees	Shortlees Community Association
Wellbeing for all	Kilmarnock Station Railway Heritage Trust
Ice Sports Development Project	Kilmarnock Leisure Centre Trust T/A The Galleon Centre
Reach New Heights	Above Adventure
Assloss Community Garden	Asloss
Bakers Venue mural	Bakers Nite Club/Music Venue
Locker room renovations	Caprington Community Golf Club

Catrine Bowling Club Roof	Catrine Bowling Club
AM Brown Institute - Repair of Roof and Ceiling at Main Hall	Catrine Community Trust
Mill Green Catrine Improvements - Phase 1	CCC and CCAPG
Inclusion/Net Zero	Crossroads Community Hub Ltd
Replacement of Club House end at Townhead Community Sports Hub	Cumnock Juniors Community Enterprise
Advertising our community space for all	Cumnock Juniors Football Club Social Club
Phase 3 and 4 of our community hub project.	Cumnock & District Leisure Group
Kirk of the Covenant for the Community	Dalmellington Parish Development Trust
Drongan Community Gym	Drongan community gym group
Dunlop Football Pavillion door replacement	Dunlop & District Community Company
Stewarton Cycling and Outdoor Activity Hub	East Ayrshire Leisure
King George V (KGV) Field Fenwick Sport and Wellbeing for All	Fenwick Community Initiatives (FCI)
Air conditioning	Galston Bowling Club
Galston Community Development Trust Gardening Team	Galston Community Trust Gardening team
Gilfoot Community Garden	Gilfoot Tenants and Residents Association Action Group
Car Park - Planning Condition	Hareshaw Community Hall SCIO
The Killie Community Hub	Kilmarnock Community Sports Trust
Flood Prevention for Kilmaurs	Kilmaurs Community Council
Replacement of existing roof	Kilmaurs Glencairn Bowling Club
Burns House Museum & Community Courtyard	Mauchline Conservation Area Regeneration Scheme (CARS)
Loudoun Street Visitor Destination	Mauchline Conservation Area Regeneration Scheme (CARS)
Accessible toilet, provision of kitchen /tea area, upgrade of lighting	Mauchline Parish Church
Muirkirk Bowling Club - Window improvements	Muirkirk Bowling Club
Promoting Muirkirk	Muirkirk Media
Looking Good at Burnsmall	New River Retail Property Unit Trust
Newmilns Townhouse Refurbishment	Newmilns Regeneration Association
Accessible Toilet Facility	Shapeshift Fitness and Wellbeing Studio
Roof Rehabilitation New Roof	St Johns Community Hall
Roof Repairs	The Zone
Open Doors for West Netherton BC	West Netherton Bowling Club